



F L O W T E C H

Measuring Instruments Private Limited

INSTRUMENT DATASHEET

RVUNL Units #5&6 Supercritical Thermal Power Plant, Chabbra, Rajasthan

M/s. S.R. Paryavaran Engineers Pvt. Ltd.

Sales Order: S35750 | **PO:** SRP/L/VI/RVN/ZLR-300C/26-27/008

Date: 30/05/2026 | **Rev:** 0 | **Status:** Issued for Client Review

CONFIDENTIAL - FOR CLIENT SUBMISSION ONLY

INSTRUMENT INDEX

Sales Order: S35750 | Client: M/s. S.R. Paryavaran Engineers Pvt. Ltd. | Date: 30/05/2026

Rev.	Description	Date	Prepared	Checked	Approved
0	Issued for Client Review	30/05/2026			

GENERAL INFORMATION	
Project	RVUNL Units #5&6 Supercritical Thermal Power Plant, Chhabra, Rajasthan
Client	M/s. S.R. Paryavaran Engineers Pvt. Ltd.
Sales Order	S35750
Client PO	SRP/L/VI/RVN/ZLR-300C/26-27/008
Supplier	Flowtech Measuring Instruments Pvt. Ltd.
Delivery	27/06/2026 (4 Weeks)
Total	40 Nos.

INSTRUMENT SUMMARY						
Sr.	Tag No.	Instrument Type	Service	Size	Qty	M
1	EMF-1101	Electromagnetic Flowmeter	Clear Waste Water	200NB	2	Flow S
2	EMF-1201	Electromagnetic Flowmeter	Clear Waste Water	200NB	1	Flow S

EMF-1101

INSTRUMENT DATASHEET LINE ITEM 1 OF 2	Project	RVUNL Units #5&6 Supercritical Thermal Power Plant, Chabbra, Rajasthan		
	Client / Govt Body	RVUNL (Rajasthan Rajya Vidyut Utpadan Nigam Ltd.)		
	Contractor	M/s. S.R. Paryavaran Engineers Pvt. Ltd.		
	Supplier	Flowtech Measuring Instruments Pvt. Ltd.		
	SO No.	S35750	PO No.	SRP/L/VI/RVN/ZLR-300C/26-27/008

TAG NO.

EMF-1103

TAG NO.
EMF-1101

GENERAL INFORMATION	
Type	Electromagnetic Flowmeter
Make	Flowtech
Model	FlowMag S630
Size	200NB
Qty	2 Nos.
Service	Clear Waste Water
HSN	90261010
Accuracy	+/- 0.5% of FSD
Model Code:	
FMIPL-EFM-TS1-F-C-F1-CH1-EL2-IF-PL-WP-W2-CR-CG1-CE2-CP1-M-RE-AC1-NA-200NB	

PROCESS DATA	
Op.Pressure	0 - 6 kg/cm2
Op.Temperature	Ambient
Density	1.0
Flow Range	90 - 60 m3/hr
Min Flow	33.9 m3/hr
Max Flow	565.2 m3/hr
Conductivity	5 uS/cm
Viscosity	Upto 3 cP
Temp Range	-10 deg C to +100 deg C
Press Rating	0 - 15 kg/cm2
Pipe MOC	Please Specify

MATERIAL SPECIFICATIONS	
Flowtube	SS 304
Electrode	SS 316L
Lining	PTFE
Coil Housing	CS
Connection	Flanged ANSI
Conn MOC	Carbon Steel
Flange	ASA 150#
Earthing	In-Built Electrode

ELECTRICAL SPECIFICATIONS	
Enclosure	WP Aluminium Die Cast

Wiring	4-Wire
Comm	RS 485
Output	4-20 mA + Pulse
Cable Gland	SS 304
Cable Entry	PG 11
Protection	Weather-Proof
Power	230 V AC
Mounting	Remote Type
Cable Length	10 Meters

DOCUMENTS	
Approved Drawing	YES
Data Sheet / QAP	YES
TPI	YES
Branding	Flowtech

2D GENERAL ARRANGEMENT DRAWING

INSERT APPROVED G.A.D. HERE

General Arrangement Drawing - Electromagnetic Flowmeter (Integral Type)
Front, Side & Top Views with Dimension Table

Drawing No: FT-GAD-EMF-1101-01
Revision: Rev. 0
Scale: As noted
Projection: Third Angle

Front, Side & Top Views with Dimension Table

EMF-1201

INSTRUMENT DATASHEET LINE ITEM 2 OF 2	Project	RVUNL Units #5&6 Supercritical Thermal Power Plant, Chabbra, Rajasthan				TAG NO. EMF-1203
	Client / Govt Body	RVUNL (Rajasthan Rajya Vidyut Utpadan Nigam Ltd.)				
	Contractor	M/s. S.R. Paryavaran Engineers Pvt. Ltd.				
	Supplier	Flowtech Measuring Instruments Pvt. Ltd.				
	SO No.	S35750				
			PO No.	SRP/L/V/RVN/ZLR-300C/26-27/008		

TAG NO.
EMF-1201

GENERAL INFORMATION	
Type	Electromagnetic Flowmeter
Make	Flowtech
Model	FlowMag S630
Size	200NB
Qty	1 Nos.
Service	Clear Waste Water
HSN	90261010
Accuracy	+/- 0.5% of FSD
Model Code:	
FMIPL-EFM-TS1-F-C-F1-CH1-EL2-IF-PL-WP-W2-CR-CG1-CE2-CP1-M-RE-AC1-NA-200NB	

PROCESS DATA	
Op.Pressure	0 - 6 kg/cm2
Op.Temperature	Ambient
Density	1.0
Flow Range	60 - 240 m3/hr
Min Flow	33.9 m3/hr
Max Flow	565.2 m3/hr
Conductivity	5 uS/cm
Viscosity	Upto 3 cP
Temp Range	-10 deg C to +100 deg C
Press Rating	0 - 15 kg/cm2
Pipe MOC	Please Specify

MATERIAL SPECIFICATIONS	
Flowtube	SS 304
Electrode	SS 316L
Lining	PTFE
Coil Housing	CS
Connection	Flanged ANSI
Conn MOC	Carbon Steel
Flange	ASA 150#
Earthing	In-Built Electrode

ELECTRICAL SPECIFICATIONS	
Enclosure	WP Aluminium Die Cast

Wiring	4-Wire
Comm	RS 485
Output	4-20 mA + Pulse
Cable Gland	SS 304
Cable Entry	PG 11
Protection	Weather-Proof
Power	230 V AC
Mounting	Remote Type
Cable Length	10 Meters

DOCUMENTS	
Approved Drawing	YES
Data Sheet / QAP	YES
TPI	YES
Branding	Flowtech

2D GENERAL ARRANGEMENT DRAWING

INSERT APPROVED G.A.D. HERE

General Arrangement Drawing - Electromagnetic Flowmeter (Integral Type)
Front, Side & Top Views with Dimension Table

Drawing No: FT-GAD-EMF-1201-01
Revision: Rev. 0
Scale: As noted
Projection: Third Angle

Front, Side & Top Views with Dimension Table

GENERAL NOTES & TERMS	Project	RVUNL Units #5&6 Supercritical Thermal Power Plant, Chhabra, Rajasthan	Client / Govt Body	RVUNL (Rajasthan Rajya Vidyut Utpadan Nigam Ltd.)	Sales Order S35750
	Contractor	M/s. S.R. Paryavaran Engineers Pvt. Ltd.	Supplier	Flowtech Measuring Instruments Pvt. Ltd.	
	SO No.	S35750	PO No.	SRP/LVI/RVN/ZLR-300C/26-27/008	

NOTES

COMMERCIAL SUMMARY	
Total Quantity	40 Nos.
Basic Amount	INR 906,509.00
Sub Total	INR 906,509.00
IGST (18%)	INR 163,171.62
Grand Total	INR 1,069,681.00
In Words	INR Ten Lakhs Sixty Nine Thousand Six Hundred Eighty One Only
TERMS & CONDITIONS	
Delivery	27/06/2026 (4 Weeks)
Payment	20% Advance with PO, 60% after TPI against dispatch, Balance 20% after 60 days from arrival at site
Transport	Through reputed transport / door delivery at factory
GST No.	24AABCF8314J1ZQ
PAN No.	AABCF8314J
IEC Code	3413000900
BANK DETAILS	
Banker	State Bank of India
Account No.	32073676328
IFSC	SBIN0001456
MICR	390002010
Swift	SBININBB257
Address	Makarpura GIDC, Vadodara-390010

SPECIAL NOTES
1. Approved Drawing, Approved Data Sheet / QAP, and Third Party Inspection are required for all instruments.
2. All dimensions and specifications are subject to final engineering confirmation.
3. Material test certificates (MTC) to be provided for all wetted parts in contact with process fluid.
4. Calibration certificates traceable to national standards shall be provided for each instrument.

Prepared By
Flowtech Measuring Instruments
Pvt. Ltd.

Approved By
M/s. S.R. Paryavaran Engineers
Pvt. Ltd.